

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2nd QUARTER, CY 2020**

Municipality of : DUERO, BOHOL

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension, if any	Remarks
					% of Completion	Total Cost incurred to Date		
A. SOCIAL SECTOR:								
. BARANGAY PROJECTS:								
> Completion of Multi-Purpose Building	Alejawan, Duero	200,000.00						
> Installation of Barangay Streetlight	Angilan, Duero	200,000.00	4-27-2020	6-11-2020	100%	199,995.00		COMPLETED
> Completion of Multi-Purpose Bldg (Covered Court)	Anibongan, Duero	200,000.00	4-27-2020	6-15-2020	100%	199,994.15		COMPLETED
> Concreting of Barangay Road - Purok 4	Cansuhay, Duero	200,000.00	4-27-2020	5-26-2020	100%	199,993.75		COMPLETED
> Concreting of Barangay Road - Purok 3,4,5 & 6	Danao, Duero	200,000.00	4-27-2020	5-22-2020	100%	199,993.75		COMPLETED
> Acquisition of lot for Multi-Purpose Building	Duay, Duero	200,000.00						
> Completion of Flood Control Purok 1	Guinsularan, Duero	200,000.00						
> Completion of Multi-Purpose hall	Imelda, Duero	200,000.00						
> Completion of Health Center	Itum, Duero	200,000.00						
> Completion of Multi-Purpose Bldg (Covered Court)	Langkis, Duero	200,000.00	4-27-2020	6-04-2020	100%	199,994.15		COMPLETED
> Completion of Multi-Purpose Building	Lobogon, Duero	200,000.00	4-27-2020	6-19-2020	100%	199,991.10		COMPLETED
> Completion of Multi-Purpose Building	Madua Norte, Duero	200,000.00	4-27-2020	6-22-2020	100%	199,999.92		COMPLETED
> Completion of Multi-Purpose Building	Madua Sur, Duero	200,000.00	4-27-2020	6-24-2020	100%	199,996.80		COMPLETED
> Installation of Street Lighting	Mambool, Duero	200,000.00	4-27-2020	5-12-2020	100%	199,995.00		COMPLETED
> Completion of Multi-Purpose Building	Mawi, Duero	200,000.00						
> Completion of Brgy Road - Purok 7	Payao, Duero	200,000.00	4-27-2020	5-25-2020	100%	199,993.75		COMPLETED
> Completion of Multi-Purpose Building	San Antonio, Duero	200,000.00						
> Completion of Multi-Purpose Building - Stage	San Isidro, Duero	200,000.00	4-27-2020	5-22-2020	100%	199,941.10		COMPLETED
> Completion of Multi-Purpose Building - Stage	San Pedro, Duero	200,000.00						
> Improvement of Multi-Purpose Building	Taytay, Duero	200,000.00						
SUB-TOTAL		4,000,000.00				2,199,888.47		

**20% COMPONENT OF THE IRA
FOR THE 2nd QUARTER, CY 2020
DUERO, BOHOL**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension, if any	Remarks
					% of Completion	Total Cost incurred to Date		
B. ENVIRONMENTAL MANAGEMENT:								
1. Sustenance of Solid Waste Mgt. Proj.	Duero , Bohol	1,200,000.00	01-01-20	12/31/2020	41%	492,445.29		ON GOING
C. ECONOMIC DEVELOPMENT:								
> Completion of Municipal Road (Circumferential Road Seaside)	Duero , Bohol	1,200,000.00	05-11-20					ON GOING
> Completion of Concreting of Road leading to Lord of Pardon Hill t San Pedro	Duero , Bohol	700,000.00						
> Improvement of Multi-Purpose Bldg (Re-painting/ Installation of signages for offices	Duero , Bohol	1,000,000.00						
> Concreting of Road leading to Memorial Park	Duero , Bohol	500,000.00	4-27-2020	6-25-2020	100%	499,997.35		COMPLETED
> Completion of concreting of Rd leading to cemetery	Duero , Bohol	750,000.00						
> Development of Waterworks System-Purchase of GI Pipes and Utilities	Duero , Bohol	500,000.00						
> Tourism Development Project -(Archd.Design of all Tourism sites)	Duero , Bohol	1,000,000.00						
SUB-TOTAL		6,850,000.00				992,442.64		

**20% COMPONENT OF THE IRA
FOR THE 2nd QUARTER, CY 2020
DUERO, BOHOL**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension, if any	Remarks
					% of Completion	Total Cost incurred to Date		
C. ECONOMIC DEVELOPMENT: Cont:								
> Agri and Fishery Terminal	Duero , Bohol	452,807.60						
> Public Market Development	Duero , Bohol	2,500,000.00						
> Park and Plaza Development	Duero , Bohol	500,000.00						
> Construction of Reservoir at Guinsularan	Duero , Bohol	1,050,000.00						
> Municipal Agriculture Program	Duero , Bohol	150,000.00	01-01-20	12/31/2020	41%	61,200.00		ON-GOING
> Coastal Resource Management Program	Duero , Bohol	150,000.00	01-01-20	12/31/2020	67%	100,450.25		ON-GOING
D. OTHER PURPOSE:								
> COVID RELATED Expenses	Duero , Bohol	2,000,000.00	05-04-20	9/30/2020				
Sub-Total		6,802,807.60				P 161,650.25		
GRAND TOTAL		17,652,807.60				P 3,353,981.36		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

19%

CONCHITA C. MACAS
Municipal Budget Officer

CONRADA C. AMPARC
Municipal Mayor