

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2020**

Province, City of Municipality:

MUNICIPALITY OF DUERO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of extensions, if any	Remarks
					% of Completion	Total Cost Incurred to		
DSWD-skills training on cattle fattening	Duero, Bohol	1,269,897.50				1,176,533.00		completed
Sub-Total		1,269,897.50				1,176,533.00		
Rehabilitation of Brgy. Tinago-Pilpilon Access Road and Improvement of Taytay Water System (Levell)	Brgy. Taytay	1,000,000.00	8/12/2019	1/1/2019		997,013.00		completed
2019-LGSF-AM Local Government Support Group Local Acce Road	Payao to Imelda	2,015,200.00	2/1/2020	4/20/2020	100.00%	2,014,860.40	none	completed
2019-LGSF-AM Local Government Support Group Local Acce Road	Payao to Duay	2,015,200.00	2/1/2020	4/16/2020	100.00%	2,015,193.90	none	completed
2019-LGSF-AM Local Government Support Group Local Acce Road	M-Sur to S-Isidro	2,015,200.00	2/1/2020	4/12/2020	100.00%	2,011,197.25	none	completed
2019-LGSF-AM Local Government Support Group Local Acce Road	Lobogon to Danao	2,015,200.00	2/1/2020	4/14/2020	100.00%	2,015,195.90	none	completed
2019-LGSF-AM Local Government Support Group Local Acce Road	San Pedro	2,015,200.00	2/1/2020	4/13/2020	100.00%	2,015,195.74	none	completed
2019-LGSF-FA Rehab Concreting of FMR Madua Sur to San Isidro	M-Sur to S-Isidro	5,000,000.00	9/20/2019	3/12/2020	100.00%	4,999,374.86	none	completed
2019-LGSF-FA Drainage Canal Guinsularan	Guinsularan	3,000,000.00	7/21/2020	11/17/2020	100.00%	2,999,063.24	none	completed
2019-LGSF-FA Improvement of Public Part at Mun. Plaza	Duero, Bohol	3,000,000.00	10/26/2020	1/29/2021	50%	1,487,036.63	none	on going
2020-LGSF -Concreting of Libugan-San Isidro Local Access Road with Installation of Streetlight	Libugan-SanIsidro	10,000,000.00				-	none	for bidding
Completion of Brgy. Taytay Barangay Health Station	Taytay, Duero	250,000.00	11/25/2020	1/25/2021			none	on going
Sub-Total		32,326,000.00				20,554,130.92		
TOTAL		33,595,897.50				21,730,663.92		

We hereby certify we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

NIDA B. MADRID, CPA
Municipal Accountant

HON. CONRADA C. AMPARO
Municipal Mayor