

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2nd QUARTER, CY 2019**

Municipality of : DUERO, BOHOL

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension,if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>A. SOCIAL SECTOR:</b>								
> Multi-Purpose Building Construction Loan Pymt	Duero, Bohol	1,583,397.00						<b>Not yet started</b>
> Assistance to Municipality - Municipal (AM) Counterpart	Duero, Bohol	1,000,000.00						<b>Not yet started</b>
<b>. BARANGAY PROJECTS:</b>								
> Development of Barangay Road (Canalling, Riprap & Shouldering)	Alejawan, Duero	200,000.00						<b>Not yet started</b>
> Completion of Evac Center	Angilan, Duero	200,000.00						<b>Not yet started</b>
> Completion of Multi-Purpose Building	Anibongan, Duero	200,000.00						<b>Bid Out 6-21-19</b>
> Concreting of Barangay Road - Purok 3	Bangwalog, Duero	200,000.00						<b>Not yet started</b>
> Completion of Multi-Purpose Building	Cansuhay, Duero	200,000.00						<b>Not yet started</b>
> Concreting of Barangay Road	Danao, Duero	200,000.00						<b>Bid Out 6-21-19</b>
> Completion of Waterworks System (Const. of Reservoir & Installation of Pipelines)	Duay, Duero	200,000.00						<b>Bid Out 6-21-19</b>
> Completion of Multi-Purpose hall	Guinsularan Duero	200,000.00						<b>Bid Out 6-21-19</b>
> Completion of Multi-Purpose hall	Imelda, Duero	200,000.00						<b>Bid Out 6-21-19</b>
> Completion of Multi-Purpose Building	Itum, Duero	200,000.00						<b>Bid Out 6-21-19</b>
> Completion of Multi-Purpose Building	Langkis, Duero	200,000.00						<b>Not yet started</b>
> Completion of Multi-Purpose Building	Lobogon, Duero	200,000.00						<b>Bid Out 6-21-19</b>
> Completion of Multi-Purpose Building	Madua Norte, Duero	200,000.00						<b>Bid Out 6-21-19</b>
> Completion of Multi-Purpose Building	Madua Sur, Duero	200,000.00						<b>Not yet started</b>
<b>Sub-Total</b>		<b>5,383,397.00</b>				<b>P</b>	<b>0.00</b>	

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2nd QUARTER, CY 2019**

Municipality of : DUERO, BOHOL

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>A. SOCIAL SECTOR (Contd)</b>								
> Installation of Street Lights	Mambool , Duero	200,000.00						Not yet started
> Construction of Drainage System	Mawi , Duero	200,000.00						<b>Bid Out 6-21-19</b>
> Acquisition of Lot	Payao , Duero	200,000.00						Not yet started
> Installation of Street Light	San Antonio , Duero	200,000.00						Not yet started
> Construction of Multi-Purpose Center - Stage	San Isidro , Duero	200,000.00						Not yet started
> Improvement of Waterworks System (Construction of Intake of Inst. Of Pipes)	San Pedro , Duero	200,000.00						Not yet started
> Concreting of Concreting Road)	Taytay , Duero	200,000.00						<b>Bid Out 6-21-19</b>
> KALAHI-CIDSS Sub Project Implementation - Mun-Counterpart	Duero , Bohol	1,000,000.00						Not yet started <b>Bid Out 6-21-19</b>
> Dev of Housing Site at Langkis	Duero , Bohol	409,507.90						Not yet started
<b>B. ENVIRONMENTAL DEVELOPMENT</b>								
1. Sustenance of Solid Wste Mgt. Proj.	Duero , Bohol	1,200,000.00	January, 2019	Dec. 2019	12%	405,723.50		<b>ON-GOING</b>
<b>C. ECONOMIC SECTOR "Contd)</b>								
> Maintenance of Heavy Equipment for FMR	Duero , Bohol	500,000.00	January, 2019	Dec. 2019	1%	3,500.00		<b>ON-GOING</b>
> Municipal Agriculture Program	Duero , Bohol	150,000.00	January, 2019	Dec. 2019	37%	56,100.00		<b>ON-GOING</b>
<b>Sub-Total</b>		<b>4,659,507.90</b>				<b>P 465,323.50</b>		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2019**

Municipality of : DUERO, BOHOL

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
> Coastal Resource Management Program	Duero , Bohol	150,000.00	January, 2019	Dec. 2019	7.37%	11,050.00		<b>ON-GOING</b>
> Development of Waterworks System (Purchase of GI Pipes & Utilities)	Duero , Bohol	500,000.00						Not yet started
> Tourism Development Project -Camp Verde Development (Road Concreting, Footstep Railing and View Deck)	Duero , Bohol	800,000.00						Not yet started
> Multi-Purpose Buildings (ECCD Counterpart Acquisition of Lot and Fencing)	Duero , Bohol	200,000.00						Not yet started
<b>D. INFRASTRUCTURE</b>								
> Repair of Municipal Road (Circumferential Road Seaside)	Duero , Bohol	1,000,000.00						Not yet started
> Philippine Rural Dev't Project (PRDP) - Municipal Counterpart	Duero , Bohol	2,000,000.00						Not yet started
> Improvement of Multi-Purpose Buildings	Duero , Bohol	740,153.90						Not yet started
> Dev of Municipal Memorial Park	Duero , Bohol	300,000.00						Not yet started
<b>Sub-Total</b>		<b>5,690,153.90</b>				<b>11,050.00</b>		
<b>GRAND TOTAL</b>		<b>15,733,058.80</b>						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**CONCHITA C. MACAS**  
*Municipal Budget Officer*

**CONRADA C. AMPARO**  
*Municipal Mayor*