


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 3rd QUARTER, CY 2020**


Province, City of Municipality:

MUNICIPALITY OF DUERO

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of extensions, if any | Remarks |
|---|-------------------|----------------------|--------------|------------------------|-----------------|------------------------|---------------------------|--------------------------|
| | | | | | % of Completion | Total Cost Incurred to | | |
| DSWD-skills training on cattle fattening | Duero, Bohol | 1,269,897.50 | | | | 1,176,533.00 | | completed |
| Sub-Total | | 1,269,897.50 | | | | 1,176,533.00 | | |
| Rehabilitation of Brgy. Tinago-Pilpilon Access Road and Improvement of Taytay Water System (Levell) | Brgy. Taytay | 1,000,000.00 | 8/12/2019 | 1/1/2019 | | 997,013.00 | | completed |
| 2019-LGSF-AM Local Government Support Group Local Acce Road | Payao to Imelda | 2,015,200.00 | 2/1/2020 | 4/20/2020 | 100.00% | 2,014,860.40 | | completed |
| 2019-LGSF-AM Local Government Support Group Local Acce Road | Payao to Duay | 2,015,200.00 | 2/1/2020 | 4/16/2020 | 100.00% | 2,015,193.90 | | completed |
| 2019-LGSF-AM Local Government Support Group Local Acce Road | M-Sur to S-Isidro | 2,015,200.00 | 2/1/2020 | 4/12/2020 | 100.00% | 2,011,197.25 | | completed |
| 2019-LGSF-AM Local Government Support Group Local Acce Road | Lobogon to Danao | 2,015,200.00 | 2/1/2020 | 4/14/2020 | 100.00% | 2,015,195.90 | | completed |
| 2019-LGSF-AM Local Government Support Group Local Acce Road | San Pedro | 2,015,200.00 | 2/1/2020 | 4/13/2020 | 100.00% | 2,015,195.74 | | completed |
| 2019-LGSF-FA Rehab Concreting of FMR Madua Sur to San Isidro | M-Sur to S-Isidro | 5,000,000.00 | 9/20/2019 | 3/12/2020 | 100.00% | 4,999,374.86 | | completed |
| 2019-LGSF-FA Drainage Canal Guinsularan | Guinsularan | 3,000,000.00 | 7/21/2020 | 11/17/2020 | 50.00% | 1,510,765.12 | | on going |
| 2019-LGSF-FA Improvement of Public Part at Mun. Plaza | Duero, Bohol | 3,000,000.00 | | | | | | Oct. 8, 2020 Bid Opening |
| Sub-Total | | 22,076,000.00 | | | | 17,578,796.17 | | |
| TOTAL | | 23,345,897.50 | | | | 18,755,329.17 | | |

We hereby certify we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


NIDA B. MADRID, CPA
Municipal Accountant


HON. CONRADA C. AMPARO
Municipal Mayor