


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 1ST QUARTER, CY 2020**


Province, City of Municipality:

MUNICIPALITY OF DUERO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of extensions, if any
					% of Completion	Total Cost Incurred to	
DSWD-skills training on cattle fattening	Duero, Bohol	1,269,897.50				1,199,693.00	
Sub-Total		1,269,897.50				1,199,693.00	
Rehabilitation of Brgy. Tinago-Pilpilon Access Road and Improvement of Taytay Water System (Levell)	Brgy. Taytay	1,000,000.00	8/12/2019	1/1/2019		997,013.00	
2019-LGSF-AM Local Government Support Group Local Acce Road	Payao to Imelda	2,015,200.00	2/1/2020	4/20/2020	94.46%	1,903,190.80	
2019-LGSF-AM Local Government Support Group Local Acce Road	Payao to Duay	2,015,200.00	2/1/2020	4/20/2020			
2019-LGSF-AM Local Government Support Group Local Acce Road	M-Sur to S-Isidro	2,015,200.00	2/1/2020	4/20/2020	51.31%	1,034,042.82	
2019-LGSF-AM Local Government Support Group Local Acce Road	Lobogon to Danao	2,015,200.00	2/1/2020	4/20/2020	50.64%	1,057,788.32	
2019-LGSF-AM Local Government Support Group Local Acce Road	San Pedro	2,015,200.00	2/1/2020	4/20/2020	50.64%	1,020,767.63	
2019-LGSF-FA Rehab Concreting of FMR Madua Sur to San Isidro	M-Sur to S-Isidro	5,000,000.00	9/20/2019	3/12/2020	100.00%	4,999,374.87	
2019-LGSF-FA Drainage Canal Guinsularan	Guinsularan	3,000,000.00					
2019-LGSF-FA Improvement of Public Part at Mun. Plaza	Duero, Bohol	3,000,000.00					
Sub-Total		22,076,000.00				11,012,177.44	
TOTAL		23,345,897.50				12,211,870.44	

We hereby certify we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


NIDA B. MADRID
Municipal Accountant


CONRADA C. AMPARO
Municipal Mayor

Remarks
on going
on going
on going
on going
on going
on going
on going
completed
for implementation
for implementation