


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 1ST QUARTER, CY 2021**

Province, City of Municipality:

MUNICIPALITY OF DUERO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of extensions, if any	Remarks
					% of Completion	Total Cost Incurred to		
2019-LGSF - FA Improvement of Public Park at Mun. Plaza	Duero, Bohol	3,000,000.00	10/26/2020	1/29/2021	100%	2,999,734.39	none	completed
2020-LGSF - Concreting Of Libugan-San Isidro Local Access Road	Libugan-San Isidro	10,000,000.00	3/1/2021	10/26/2021	5.00%	-		on-going
Completion of Brgy. Taytay Barangay Health Station	Taytay, Duero	250,000.00	11/25/2020	1/25/2021	100.00%	249,822.00	none	completed
PTO-Rehabilitation of Waterworks System of the Mun. of Duero	Duero, Bohol	1,000,000.00						on-going
2021-LGSF-AM-Upgrading of Danao-Duay Road LAR	Danao-Duay	4,334,000.00						for implementation
	<b>TOTAL</b>	<b>18,584,000.00</b>				<b>3,249,556.39</b>		

We hereby certify we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**NIDA B. MADRID**  
 Municipal Accountant

  
**CONRADA C. AMPARO**  
 Municipal Mayor