CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES FOR THE <u>3rd</u> QUARTER, CY <u>2021</u>

Province, City of Municipality:

MUNICIPALITY OF DUERO

			Date	Target	Project Status		No. of	
Program or Project	Location	Total Cost	Started	Completion	% of	Total Cost	extensions,	Remarks
				Date	Completion	Incurred to	if any	
2019-LGSF - FA Improvement of Public Park at Mun. Plaza	Duero, Bohol	3,000,000.00	10/26/2020	1/29/2021	100.00%	2,999,734.39	none	completed
2020-LGSF - Concreting Of Libugan-San Isidro Local Access Road	Libugan-San Isidro	10,000,000.00	3/1/2021	10/26/2021	70.92%	3,898,633.00		on-going
Completion of Brgy. Taytay Barangay Health Station	Taytay, Duero	250,000.00	11/25/2020	1/25/2021	100.00%	249,822.00	none	completed
PTO-Rehabilation of Waterworks System of the Mun. of Duero	Duero, Bohol	1,000,000.00	4/20/2021	6/9/2021	100.00%	999,992.98		completed
2021-LGSF-AM-Upgrading of Danao-Duay Road LAR	Danao-Duay	4,334,000.00	6/18/2021	11/14/2021	66.04%	2,178,056.52		on-going
	TOTAL	18,584,000.00				10,326,238.89		

We hereby certify we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

CONCHITA C. MACAS

NIDA B. MADRID

CONRADA C. AMPARO

Local Budget Officer

Municipal Accountant

Municipal Mayor